

ID	Task Mode	Task Name	Start	Finish	% Complet	2019													
						Half 1, 2019						Half 2, 2019							
						D	J	F	M	A	M	J	J	A	S	O	N	D	
1	→	<b>Aruküla ÜVK üldgraafik</b>	<b>Tue 08.01.19</b>	<b>Wed 13.11.19</b>	<b>60%</b>	[Gantt bar from Jan to Nov]													
2	→	<b>I ala VK tööde graafik</b>	<b>Tue 08.01.19</b>	<b>Wed 07.08.19</b>	<b>90%</b>	[Gantt bar from Jan to Aug]													
3	→	Linnu tee maja nr 3-25	Tue 08.01.19	Fri 08.02.19	100%	[Teostatud bar from Jan to Feb]													
4	→	Põllu tn maja nr 20a - 30	Tue 08.01.19	Fri 08.02.19	100%	[Teostatud bar from Jan to Feb]													
5	→	Talve tee LP	Mon 03.06.19	Wed 12.06.19	100%	[Teostatud bar from Jun to Jun]													
6	→	Suvila tn	Thu 23.05.19	Tue 04.06.19	100%	[Teostatud bar from May to Jun]													
7	→	Harju tn	Mon 08.07.19	Wed 24.07.19	90%	[Teostatud bar from Jul to Jul]													
8	→	Vainu	Mon 13.05.19	Tue 21.05.19	100%	[Teostatud bar from May to May]													
9	→	Kevade	Mon 06.05.19	Mon 27.05.19	100%	[Teostatud bar from May to May]													
10	→	Suvila põik	Mon 06.05.19	Fri 10.05.19	100%	[Teostatud bar from May to May]													
11	→	Sügise maja nr 12-16	Mon 25.03.19	Fri 19.04.19	100%	[Teostatud bar from Mar to Apr]													
12	→	Toominga	Mon 01.04.19	Fri 26.04.19	100%	[Teostatud bar from Apr to Apr]													
13	→	Kirsi	Mon 08.04.19	Fri 03.05.19	100%	[Teostatud bar from Apr to May]													
14	→	Põllu (Pärnamäe tn-sse)	Mon 08.04.19	Fri 17.05.19	100%	[Teostatud bar from Apr to May]													
15	→	Lille	Mon 29.04.19	Fri 31.05.19	100%	[Teostatud bar from May to May]													
16	→	Lepa	Mon 01.04.19	Fri 03.05.19	100%	[Teostatud bar from Apr to May]													
17	→	Jaama tn 15-16	Mon 22.07.19	Wed 07.08.19	0%	[Teostatud bar from Jul to Aug]													
18	→	Pärnamäe	Mon 22.07.19	Wed 07.08.19	0%	[Teostatud bar from Jul to Aug]													
19	→	<b>VI ala tööde graafik</b>	<b>Mon 18.02.19</b>	<b>Mon 03.06.19</b>	<b>100%</b>	[Gantt bar from Feb to Jun]													
25	→	<b>III ala tööde graafik</b>	<b>Mon 11.03.19</b>	<b>Fri 26.07.19</b>	<b>87%</b>	[Gantt bar from Mar to Jul]													
26	→	Järsi	Mon 15.04.19	Fri 05.07.19	100%	[Teostatud bar from Apr to Jul]													
27	→	Raudtee	Mon 29.04.19	Fri 24.05.19	100%	[Teostatud bar from May to May]													
28	→	Kaasiku	Mon 18.03.19	Tue 30.04.19	100%	[Teostatud bar from Mar to Apr]													
29	→	Nurme tn	Mon 11.03.19	Tue 30.04.19	100%	[Teostatud bar from Mar to Apr]													
30	→	Kuuse	Tue 21.05.19	Wed 05.06.19	100%	[Teostatud bar from May to Jun]													
31	→	Ööbiku	Mon 25.03.19	Thu 25.04.19	100%	[Teostatud bar from Mar to Apr]													
32	→	Maasika	Mon 15.04.19	Fri 17.05.19	100%	[Teostatud bar from Apr to May]													
33	→	Põhja	Mon 17.06.19	Fri 26.07.19	40%	[Teostatud bar from Jun to Jul]													
34	→	Raja	Mon 20.05.19	Thu 06.06.19	100%	[Teostatud bar from May to Jun]													
35	→	Männiku tee 1 - 14	Mon 03.06.19	Fri 05.07.19	60%	[Teostatud bar from Jun to Jul]													
36	→	Männiku põik	Mon 20.05.19	Fri 31.05.19	100%	[Teostatud bar from May to May]													
37	→	Jaama tn	Mon 10.06.19	Thu 20.06.19	100%	[Teostatud bar from Jun to Jun]													
38	→	Aia	Mon 10.06.19	Fri 28.06.19	100%	[Teostatud bar from Jun to Jul]													
39	→	Nurme maja 1 -7	Wed 05.06.19	Fri 21.06.19	0%	[Teostatud bar from Jun to Jun]													
40	→	<b>II ala tööde graafik</b>	<b>Mon 25.03.19</b>	<b>Fri 25.10.19</b>	<b>14%</b>	[Gantt bar from Mar to Oct]													
41	→	Tööprojekti koostamine	Mon 25.03.19	Fri 03.05.19	95%	[Teostatud bar from Mar to Apr]													
42	→	Ehitusloa menetlus	Thu 23.05.19	Thu 20.06.19	100%	[Teostatud bar from May to Jun]													
43	→	Jaama tn	Mon 17.06.19	Fri 26.07.19	0%	[Teostatud bar from Jun to Jul]													
44	→	Soo tn	Wed 03.07.19	Fri 16.08.19	0%	[Teostatud bar from Jul to Aug]													
45	→	Tiigi	Wed 03.07.19	Fri 26.07.19	0%	[Teostatud bar from Jul to Jul]													
46	→	Sügise tn	Mon 15.07.19	Fri 30.08.19	0%	[Teostatud bar from Jul to Aug]													
47	→	Tallinna mnt	Mon 12.08.19	Fri 04.10.19	0%	[Teostatud bar from Aug to Oct]													
48	→	Põllu tn	Mon 12.08.19	Thu 12.09.19	0%	[Teostatud bar from Aug to Sep]													
49	→	Linnu tee	Mon 12.08.19	Wed 21.08.19	0%	[Teostatud bar from Aug to Aug]													
50	→	Kase	Mon 29.07.19	Fri 09.08.19	0%	[Teostatud bar from Jul to Aug]													
51	→	Vaarika	Mon 05.08.19	Fri 16.08.19	0%	[Teostatud bar from Aug to Aug]													
52	→	Sõstra	Mon 29.07.19	Thu 08.08.19	0%	[Teostatud bar from Jul to Aug]													
53	→	Piiri	Mon 08.07.19	Wed 24.07.19	0%	[Teostatud bar from Jul to Jul]													
54	→	Kadaka	Mon 22.07.19	Fri 09.08.19	0%	[Teostatud bar from Jul to Aug]													
55	→	Sarapiku tee	Mon 08.07.19	Thu 15.08.19	0%	[Teostatud bar from Jul to Aug]													
56	→	Tamme tn	Mon 16.09.19	Fri 25.10.19	0%	[Teostatud bar from Sep to Oct]													
57	→	Katete aluste ehitus 1, 3, 4 alas	Mon 08.07.19	Mon 29.07.19	0%	[Teostatud bar from Jul to Jul]													
58	→	Katete taastamine 1, 3, 4 alas	Wed 31.07.19	Fri 23.08.19	0%	[Teostatud bar from Jul to Aug]													
59	→	Haljastuse taastamine 1, 3, 4 alas	Mon 26.08.19	Fri 20.09.19	0%	[Teostatud bar from Aug to Sep]													
60	→	Katete aluste ehitus 2 alas	Mon 23.09.19	Fri 18.10.19	0%	[Teostatud bar from Sep to Oct]													
61	→	Katete ja haljastuse taastamine 2 alas	Mon 14.10.19	Thu 31.10.19	0%	[Teostatud bar from Oct to Oct]													
62	→	Teostusdokumentatsiooni koostamine	Mon 23.09.19	Fri 11.10.19	0%	[Teostatud bar from Sep to Oct]													
63	→	Kasutusloa taotlus ja menetlemine	Fri 11.10.19	Wed 13.11.19	0%	[Teostatud bar from Oct to Nov]													

Project: Aruküla ala 1  
Date: Wed 03.07.19

Task		Inactive Task		Manual Summary Rollup		External Milestone	
Split		Inactive Milestone		Manual Summary		Deadline	
Milestone		Inactive Summary		Start-only		Progress	
Summary		Manual Task		Finish-only		Manual Progress	
Project Summary		Duration-only		External Tasks			